

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/24/2026



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 6/20/2025 Final Completion: 7/20/2025

The report is for the week of: Monday, 7/13/2026 thru Sunday, 7/19/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Worked on punch list items.

Tuesday- Worked on punch list items.

Wednesday- Worked on punch list items.

Thursday- Worked on punch list items.

Friday- Worked on punch list items.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-50%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	115
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	87
Contract Time Approved:	495	Actual Days:	1392
Remaining:	\$1,646,233.96	Days used with deduct:	1190
Days to Substantial Completion:	795	Original SC:	300
		Remaining to SC:	-395
Days to Final Completion:	825	Original FC:	330
		Remaining to FC:	-365

Approved:  **Completed on lot connection:** 0
Completed septic tank abandoned: 0
Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South Elevation

⊙ 347°NW (T) ⊙ 30.782463, -85.182239 ±13m ▲ 24m



Working in manhole,
inspecting for leaks.

Blue Springs Sewer Project
Phase 1
17 Jul 2026 10:28:11 AM