

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/19/2026



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 9/19/2026

Final Completion: 11/18/2026

The report is for the week of: Monday, 7/13/2026 thru Sunday, 7/19/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed power transformer at lift station on Oak Dr.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	64%	Time Remaining (%):	10%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	37
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	47
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	623
Contract Time Approved:	300	Days used with deduct:	539
Remaining:	\$5,097,771.05		
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	61
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	121

Approved:  **Completed on lot connection:** 0
Completed septic tank abandoned: 0
Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

West Elevation

☀ 68°E (T) ● 30°46'45"N, 85°9'19"W ±4m ▲ 44m (MSL)



Power transformer

Indian Springs phase 2C
17 Jul 2026, 10:58:38 AM