

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/19/2026



For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022

Substantial Completion: 9/20/2026 Final Completion: 11/19/2026

The report is for the week of: Monday, 7/13/2026 thru Sunday, 7/19/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 1 lateral to right of way on Oak Dr.

Tuesday- No work at contractors option.

Wednesday- No work at contractors option.

Thursday- No work at contractors option.

Friday- Installed 1 lateral to right of way on Oak Dr.

Saturday- No work at contractors option.

Sunday- No work at contractors option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	13%	Time Remaining (%):	10%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	38
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	47
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	623
Contract Time Approved:	300	Days used with deduct:	538
Remaining:	\$5,097,771.05		
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	62
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	122


Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)
Completed on lot connection: 0
Completed septic tank abandoned: 0

North West Elevation

☉ 133°SE (T) ● 30°46'22"N, 85°9'37"W ±16m ▲ 50m (MSL)



South Elevation

☉ 351°N (T) ● 30°46'22"N, 85°9'39"W ±5m ▲ 54m (MSL)



South West Elevation

☀ 40°NE (T) ☉ 30°46'22"N, 85°9'37"W ±19m ▲ 50m (MSL)

