

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/14/2026



For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 11/15/2025

Final Completion: 8/16/2026

The report is for the week of: Monday, 8/3/2026 thru Sunday, 8/9/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Worked on punch list items.

Tuesday- Plumber connected 4 homes.

Wednesday- Plumber connected 1 home.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractors option.

Engineer's remarks/Pending issues:

Time Remaining based on Final Completion

Percent Project Complete:	76%	Time Remaining (%):	1%
Invoiced to Date:	\$2,967,068.52	Weather days to date:	25
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	66
Contract Time Approved:	325	Actual Days:	1030
Remaining:	\$1,009,815.23	Days used with deduct:	939
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-268
Days to Final Completion:	945	Original FC:	620
		Remaining to FC:	6


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☼ 264°W (T) ● 30°44'48"N, 85°10'24"W ±416ft ▲ 124ft



03 Aug 2026, 09:27:43



☼ 5°N (T) ● 30°44'47"N, 85°10'19"W ±1893ft ▲ 120ft



03 Aug 2026, 10:28:08