

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/26/2026



For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 1/24/2023

Substantial Completion: 9/19/2026

Final Completion: 7/28/2026

The report is for the week of: Monday, 7/22/2026

thru Tuesday, 7/28/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Project has reached final completion.

Wednesday-

Thursday-

Friday-

Saturday-

Sunday-

Engineer's remarks/Pending issues:

Percent Project Complete:	100%	Time Remaining (%):	0%
Invoiced to Date:	\$6,344,379.21	Weather days to date:	45
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	67
Change Order Amount Approved:	-\$33,260.78	Actual Days:	1093
Contract Time Approved:	733	Days used with deduct:	981
Remaining:	\$0.00	Days to Substantial Completion:	1033 Original SC: 300 Remaining to SC: -60
Days to Substantial Completion:	1033 Original SC: 300	Days to Final Completion:	1093 Original FC: 360 Remaining to FC: 0

Approved:  **Completed on lot connection: 24**
Completed septic tank abandoned: 24
Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)