

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/9/2026



For Project: **Indian Springs Sewer Phase 2C**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 12/31/2026 Final Completion: 3/1/2027

The report is for the week of: Monday, 8/3/2026 thru Sunday, 8/9/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Repaired leak on force main on Old Mill Trace.

Tuesday- No work at contractor's option.

Wednesday- Performed exfiltration test on man hole 1645 on Oak Dr.

Thursday- Grouted around manhole inverts on Oak Dr.

Friday- Grouted around manhole inverts on Oak Dr.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	67%	Time Remaining (%):	20%
Invoiced to Date:	\$4,085,928.19	Weather days to date:	40
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	47
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	644
Contract Time Approved:	400	Days used with deduct:	557
Remaining:	\$4,903,366.32		
Days to Substantial Completion:	700	Original SC:	300
		Remaining to SC:	143
Days to Final Completion:	760	Original FC:	360
		Remaining to FC:	203

Approved:  **Completed on lot connection:** 0
Completed septic tank abandoned: 0
Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North West Elevation

☼ 116°SE (T) ● 30°45'2"N, 85°10'58"W ±4m ▲ 34m (MSL)



Repair Force Main

Indian Springs phase 2C
03 Aug 2026, 12:57:15 PM



Exfiltration test start

Indian Springs phase 2C
05 Aug 2026, 10:32:40 AM

North West Elevation

☼ 129°SE (T) ● 30°46'49"N, 85°9'19"W ±3m ▲ 44m (MSL)



Exfiltration test stop

Indian Springs phase 2C
05 Aug 2026, 11:32:35 AM