

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/16/2026



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 12/31/2026 Final Completion: 3/1/2027

The report is for the week of: Monday, 8/10/2026 thru Sunday, 8/16/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Worked on control panel at lift station on Oak Dr.

Tuesday- Performed start up at lift station. Performed exfiltration test on manhole 1630.

Wednesday- Performed exfiltration test on manhole 1641-A on Oak Dr.

Thursday- Performed exfiltration test on manholes 1641, 1637 on Oak Dr.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	67%	Time Remaining (%):	19%
Invoiced to Date:	\$4,085,928.19	Weather days to date:	40
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	47
Contract Time Approved:	400	Actual Days:	651
Remaining:	\$4,903,366.32	Days used with deduct:	564
Days to Substantial Completion:	700	Original SC:	300
		Remaining to SC:	136
Days to Final Completion:	760	Original FC:	360
		Remaining to FC:	196


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)
Completed on lot connection: 0
Completed septic tank abandoned: 0

North East Elevation

☀ 204°SW (T) ● 30°46'45"N, 85°9'19"W ±2m ▲ 43m (MSL)



North East Elevation

☉ 233°SW (T) ☉ 30°46'45"N, 85°9'19"W ±3m ▲ 45m (MSL)



Exfiltration Test Stop

Indian Springs phase 2C
13 Aug 2026, 11:23:12 AM