

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/26/2026



For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022

Substantial Completion: 9/21/2026

Final Completion: 11/20/2026

The report is for the week of: Monday, 7/20/2026 thru Sunday, 7/26/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractors option.

Tuesday- No work due to rain. Rain day granted.

Wednesday- Removed 28 lf of damaged 8" gravity on Oak Dr.

Thursday- Installed 8 lf of 8" gravity and set man hole 1604 on Oak Dr.

Friday- Repaired road and cleaned construction area on Oak Dr.

Saturday- No work at contractors option.

Sunday- No work at contractors option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	13%	Time Remaining (%):	9%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	39
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	47
Contract Time Approved:	300	Actual Days:	630
Remaining:	\$5,097,771.05	Days used with deduct:	544
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	56
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	116

Completed on lot connection: 0
Completed septic tank abandoned: 0

Approved:  Robin G. Besczezynski, Utility Project Manager (850-526-2040)

South West Elevation

☉ 64°NE (T) ☉ 30°46'21"N, 85°9'43"W ±4m ▲ 48m (MSL)



North East Elevation

☉ 242°SW (T) ☉ 30°46'21"N, 85°9'44"W ±2m ▲ 50m (MSL)



MH 1604

Indian Springs phase 2D
23 Jul 2026, 2:21:07 PM