

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/9/2026



For Project: **Indian Springs Sewer Phase 2D**
NWFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022

Substantial Completion: 1/1/2027

Final Completion: 3/2/2027

The report is for the week of: Monday, 8/3/2026 thru Sunday, 8/9/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Removed asphalt on Oak Dr.

Tuesday- Installed 28 lf of 8" gravity on Oak Dr.

Wednesday- Installed 28 lf of 8" gravity on Oak Dr.

Thursday- Installed 28 lf of 8" gravity on Oak Dr.

Friday- Cleaned and repaired road on Oak Dr.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	16%	Time Remaining (%):	21%
Invoiced to Date:	\$4,085,928.19	Weather days to date:	41
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	47
Contract Time Approved:	400	Actual Days:	644
Remaining:	\$4,903,366.32	Days used with deduct:	556
Days to Substantial Completion:	700	Original SC:	300
		Remaining to SC:	144
Days to Final Completion:	760	Original FC:	360
		Remaining to FC:	204

Completed on lot connection: 0
Completed septic tank abandoned: 0

Approved:  Robin G. Besczezynski, Utility Project Manager (850-526-2040)

South West Elevation

☉ 66°NE (T) ☉ 30°46'21"N, 85°9'44"W ±4m ▲ 49m (MSL)



West Elevation

☀ 102°E (T) ● 30°46'21"N, 85°9'41"W ±2m ▲ 57m (MSL)

